

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – NABARD RIDF XXI – Warangal Region – Mahabubabad Dist – Gudur (M) – “C/o HLB on R/F Mattewada to Kongaragidda” – Est cost an amount of Rs.119.00/308.39 lakhs – Post facto Extension of Agreement Time upto 31.01.2019 (274 days) without penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT

G.O.Rt.No. 203

Dated: 02-05-2019.

Read:-

From the CE, PR, Hyd., Lr.No.AEE/DEE/NAB XXI/Damervancha/EOAT/Wgl/
2018, dt.04.09.2048.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 31.01.2019 (282 days) for the work “C/o HLB on R/F Mattewada to Kongaragidda, Gudur (M), Mahabubabad District” under NABARD RIDF XXI without imposing penalty as the delay is not attributed to the contractor due to rainfall.

2. The Chief Engineer, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT (FAC)

To

The Chief Engineer, Panchayat Raj, Hyderabad.

Copy to:

The Addl. PS to Hon'ble M(PR&RD).

SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER